GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. – EAP/AIIB – Providing connectivity to unconnected habitations of 250+ population under Andhra Pradesh Rural Road Connectivity Project (APRRP) - Extension of Agreement Time sanctioned from 29.05.2019 to 31.12.2019 (217 days) without liquidated damages for all individual 34 packages – Modification orders – Issued.

- -

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.292 **Dt.01.06.2021**

Read the following:-

1. G.O. Rt. No. 59, PR & RD (Progs.II) Dept., dt.28.05.2018.
2. G.O. Rt. No. 314, PR & RD (Progs.II) Dept., dt.09.06.2020.
3. From the Engineer-in-Chief, PR, A.P., Vijayawada letter No. AEE/DEE-II/PR/EAP/AIIB/EoAT/2019-20, Dt. 08.03.2021.

.....

O R D E R :-

In the G.O. first read above, administrative sanction orders were issued for an amount of Rs.3575,93,93,000/- (Rupees Three thousand Five Hundred Seventy Five Crores Ninety Three Lakhs and Ninety Three Thousand only) in respect of 2440 total works i.e., 2428 road works and (12) Bridge works with a total length of 4825.66 KM for providing connectivity to Unconnected Habitations of 250+ population under Andhra Pradesh Rural Road Connectivity Project (APRRP) grant funded by AIIB.

2. As the work could not be completed within a given time, a general order has been issued for all the 34 package works viz. Providing connectivity to unconnected habitations of 250+ population under Andhra Pradesh Rural Road Connectivity Project (APRRP), extending Extension of Agreement Time (EoAT) from 29.05.2019 to 31.12.2019 i.e. 217 days, without liquidated damages as delay is not attributable to the Contractor.

3. In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada in his letter third read above, and in order to avoid misinterpretation that the package completion date as 31.12.2019 for all 34 packages, Government after careful examination hereby issue certain modifications to the G.O. already issued vide reference second read above, as indicated below:-

(P.T.O)

Sl. No.	District	Package No.	No. of Roads	Bid price (Rs. in lakhs)	Date of agreement	Agreed date of completion as per agreement	Revised & modified EoAT (217 days) without LD
1	Srikakulam	1/APRRP/PRED/ SKLM/Roads/001	46	4998.86	22.02.2019	21.08.2020	26.03.2021
2	Srikakulam	2/APRRP/PRED/ SKLM/Roads/002	85	8193.44	21.01.2019	20.01.2021	25.08.2021
3	Srikakulam	3/APRRP/PRED/ SKLM/Roads/003	94	8154.18	14.12.2018	13.12.2020	18.07.2021
4	Srikakulam	4/APRRP/PRED/ SKLM/Roads/004	87	6398.94	28.12.2018	27.12.2020	01.08.2021
5	Vizianagaram	6/APRRP/PRED/ VZM/Roads/002	37	6643.14	09.01.2019	08.01.2021	13.08.2021
6	Vizianagaram	7/APRRP/PRED/ VZM/Roads/003	59	5593.28	30.01.2019	29.01.2021	03.09.2021
7	East Godavari	12/APRRP/PRED/ EG/Roads/001	50	7816.86	21.02.2019	21.02.2021	26.09.2021
8	East Godavari	14/APRRP/PRED/ EG/Roads/001	2	2751.45	11.02.2019	10.02.2021	15.09.2021
9	West Godavari	15/APRRP/PRED/ WG/Roads/001	34	6679.36	28.01.2019	27.01.2021	01.09.2021
10	West Godavari	16/APRRP/PRED/ WG/Roads/002	22	2439.04	02.01.2019	01.07.2020	03.02.2021
11	West Godavari	17/APRRP/PRED/ WG/Bridge/001	1	1142.32	07.01.2019	06.01.2021	11.08.2021
12	Krishna	18/APRRP/PRED/ KRSN/Roads/001	39	8028.21	02.01.2019	01.01.2021	06.08.2021
13	Krishna	19/APRRP/PRED/ KRSN/Roads/002	19	2579.46	02.01.2019	01.07.2020	03.02.2021
14	Guntur	20/APRRP/PRED/ GNT/Roads/001	30	5981.44	24.01.2019	23.01.2021	28.08.2021
15	Guntur	21/APRRP/PRED/ GNT/Roads/002	41	7134.05	09.01.2019	08.01.2021	13.08.2021
16	Prakasam	22/APRRP/PRED/ PKM/Roads/001	33	4082.97	15.02.2019	14.08.2020	19.03.2021
17	Prakasam	23/APRRP/PRED/ PKM/Roads/002	43	4224.59	07.01.2019	06.07.2020	08.02.2021
18	Prakasam	24/APRRP/PRED/ PKM/Roads/003	64	6215.09	19.11.2018	18.11.2020	23.06.2021
19	Prakasam	25/APRRP/PRED/ PKM/Roads/004	63	7823.12	31.01.2019	30.01.2021	04.09.2021
20	SPSR Nellore	26/APRRP/PRED/ NLR/Roads/001	57	7552.53	31.12.2018	30.12.2020	04.08.2021
21	SPSR Nellore	27/APRRP/PRED/ NLR/Roads/002	74	9331.14	31.12.2018	30.12.2020	04.08.2021
22	Chittoor	32/APRRP/PRED/ CTR/Roads/004	87	8703.33	14.02.2019	13.02.2021	18.09.2021
23	Chittoor	33/APRRP/PRED/ CTR/Roads/005	36	3655.32	02.01.2019	01.07.2020	03.02.2021
24	YSR Kadapa	37/APRRP/PRED/ KDP/Roads/001	99	6498.45	02.01.2019	01.01.2021	06.08.2021

(Contd.. as Page No. 3)

25	YSR Kadapa	39/APRRP/PRED/ KDP/Bridge/001	1	2755.94	22.02.2019	21.02.2021	26.09.2021
26	Kurnool	40/APRRP/PRED/ KRNL/Roads/001	26	3159.45	24.01.2019	23.07.2020	25.02.2021
27	Kurnool	41/APRRP/PRED/ KRNL/Roads/002	52	5777.54	05.03.2019	04.03.2021	07.10.2021
28	Kurnool	42/APRRP/PRED/ KRNL/Roads/003	31	6046.19	02.01.2019	01.01.2021	06.08.2021
29	Kurnool	43/APRRP/PRED/ KRNL/Roads/004	27	5344.96	02.01.2019	01.01.2021	06.08.2021
30	Anantapuram	45/APRRP/PRED/ ATP /Roads/001	106	9540.09	01.03.2019	28.02.2021	03.10.2021
31	Anantapuram	46/APRRP/PRED/ ATP /Roads/002	52	6254.95	16.02.2019	15.02.2021	20.09.2021
32	Anantapuram	47/APRRP/PRED/ ATP /Roads/003	35	5972.31	22.02.2019	21.02.2021	26.09.2021
33	Anantapuram	48/APRRP/PRED/ ATP /Roads/004	56	6910.53	07.01.2019	06.01.2021	11.08.2021
34	Anantapuram	49/APRRP/PRED/ ATP /Roads/005	44	8424.39	14.02.2019	13.02.2021	18.09.2021

4. The Engineer-in-Chief Engineer, Panchayat Raj, A.P., Vijayawada, shall take further necessary action in the matter accordingly.

5. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief Engineer, Panchayat Raj, A.P., Vijayawada
Copy to:-
The Superintending Engineers, PR Circles of Srikakulam, Vizianagaram, East Godavari, West Godavari, Krishna, Guntur, Prakasam, Nellore, Chittoor, YSR Kadapa, Kurnool and Ananthapuram Districts.
The P.S. to M (PR & RD)
The P.S. to Prl. Secy. to Govt., PR & RD Dept.
Sc/Sf.,

//FORWARDED :: BY ORDER//

SECTION OFFICER